

Rough Opening Schedule						
Quantity	Type	Width	Height	Finished Height	Header Depth	Wall Width
1	W 021 HDR2	6' 0"	4' 0"	6' 11-3/8"	9-1/4"	7-1/4"
1	W 022 HDR2	6' 0"	4' 0"	6' 11-3/8"	9-1/4"	7-1/4"
1	W 023 HDR2	6' 0"	4' 0"	6' 11-3/8"	9-1/4"	7-1/4"
1	W 024 HDR2	6' 0"	4' 0"	6' 11-3/8"	9-1/4"	7-1/4"
1	W 025 HDR2	6' 0"	4' 0"	6' 11-3/8"	9-1/4"	7-1/4"
1	023 HDR1	2' 10"	6' 10-1/2"	6' 10-1/2"	8-3/4"	5-1/2"
1	021 HDR1	2' 10"	6' 10-1/2"	6' 10-1/2"	8-3/4"	5-1/2"
1	020 HDR1	2' 8"	6' 10-1/2"	6' 10-1/2"	8-3/4"	5-1/2"
1	018 HDR1	2' 10"	6' 10-1/2"	6' 10-1/2"	8-3/4"	5-1/2"
1	022	4' 11-1/2"	6' 9"	6' 9"	1-1/2"	5-1/2"
1	019	4' 11-1/2"	6' 9"	6' 9"	1-1/2"	5-1/2"

NOTES

1. ALL EXTERIOR WALLS ARE 2x8, AS PER CS, det A & B, A4, wall section AND AS PER S1.0; 8x8 SP#1 IN EXT HOUSE/GARAGE WALL.

ALL INTERIOR WALLS ARE 2x6, AS PER LAYOUT DIMENSION FIT MAKE-UP.

2. WOOD MATERIALS AS PER S0.1; WOOD NOTES, NOTE 1:
ALL PLATES D.Fir
ALL STUDS D.Fir
ALL BLOCKING D.Fir

ALL BOTTOM PLATES, EXCEPT FOR MAIN FLOOR BOTTOM PLATES, WHICH ARE TO BE PRESSURE TREATED, AS PER S1.0 & S2.0; det 6 / 8 / 9 / 11 & 13.
UPPER FLOOR SILL PLATES ARE NOT PRESSURE TREATED; PLS ADVISE IF INCORRECT.

ALL STUDS, EXCEPT FOR SHEAR WALL END POSTS, WHICH ARE TO BE SP#2, AS PER SW SCHD, S1.1 & S1.2 AND THOSE POSTS ON LAYOUTS NOTED AS SP.

SP WAS INTERPRETED AS SOUTHERN PINE (AND SOUTHERN YELLOW PINE)
PLEASE ADVISE IF THIS IS NOT CORRECT.

3. MAIN FLOOR WALL HEIGHT IS 9'-0,5/8" AS PER A1 & A3.
AND AS PER S0.1 , S1.1 & S4.0:
3/4" FLOOR SHEATHING
11, 7/8" TJI
+5/8"GYP CEILING.
4. UPPER FLOOR WALL HEIGHT IS 8'-0,5/8" AS PER A2 & A3. AND AS PER A4; wall section: +5/8"GYP CEILING.
5. GARAGE WALL HEIGHT IS 15'-8", TO ALLOW FOR 16'-0" CEILING AS PER A1 & A3 AGAINST S1.0 & S2.0; det 13 & 14.
6. BETWEEN HOUSE & GARAGE, GARAGE WALLS HAVE BEEN HELD BACK 1" TO ALLOW FOR 1/2" CONTINUOUS GYP-BOARD ON GARAGE SIDE, UNDER OSB SW AS PER CS; typ garage wall section & A4; GARAGE NOTES: OSB TO BE SITE INSTALLED.
7. WINDOWS HAVE A FINISHED HEIGHT OF 7'-0" AS PER A3.
SOME HAVE BEEN ADJUSTED SLIGHTLY TO ALLOW FOR DEPTH OF HEADER & 1 UPPER SILL.
8. EXTERIOR WINDOWS HAVE BEEN GIVEN 2 BOTTOM SILLS AS PER PLAN NOTE 5 AND S3.0; det 11.
NO SILL SCHD WAS FOUND.
9. 2x SOLID BLOCKING HAS BEEN PLACED IN WALLS OVER 10'-0" AS PER S4.0; det 4.
BLOCKING HAS BEEN PLACED @6'-0" & @12'-0" in 16' & 18' WALLS.
AND @ 4'-0" & 8'-0" IN 12' WALLS.
BLOCKING IS D.Fir AS PER S0.1 & S1.1.
PLEASE ADVISE IF NOT ACCEPTABLE.
10. STUDS, BOTH EXTERIOR AND INTERIOR, HAVE BEEN SPACED @16" ON CENTER FOR MAIN FLOOR AND @16" ON CENTER FOR UPPER FLOOR.
THESE WERE APPLIED TO BOTH 2x6 & 2x8 STUDS.
STUD SCHD FOUND ON S3.0, ONLY HAS 2x4 & 2x6 STUDS AND DOES NOT INDICATE WHICH SPACING APPLIES TO WHICH FLOOR.
PLEASE ADVISE IF THIS IS NOT CORRECT.
11. SHEAR WALL END POSTS HAVE BEEN SHARED WITH WINDOW POSTS.
EX: IF SHEAR WALL END POST CALLS FOR MIN 3" NEXT TO A WINDOW, THEN WINDOW HAS BEEN GIVEN 2 KING STUDS + X TRIMMERS.
PLEASE ADVISE IF THIS IS NOT ACCEPTABLE.
12. SHEATHING FOR WINDOW & DOOR OPENINGS WILL BE CUT OUT ON SITE; ALL EXTERIOR OPENINGS TO REMAIN WITH SHEATHING INTACT.

