



- NOTES:
- 1. ROOF TRUSSES ARE 2'-0" OC, TYPICAL.
  - 2. DIMENSIONAL LUMBER AND LAMINATED BEAMS ARE SHOWN, BUT ARE NOT INCLUDED IN THE ROOF QUOTE PRICE. ONLY ROOF BEAMS THAT SUPPORT TRUSSES ARE INCLUDED IN THE QUOTE PRICE.
  - 3. BUILDER SHALL VERIFY ALL FIELD MEASUREMENTS AND TRUSS LENGTHS BEFORE CONSTRUCTION BEGINS.
  - 4. ALL EXTERIOR WALLS ARE BEARING. INTERIOR WALLS THAT ARE BEARING ARE NOTED ON THE TRUSS LAYOUT.
  - 5. REFER TO THE ENGINEERED DRAWINGS FOR TRUSS INFORMATION.
  - 6. THE SMALL TRIANGLE SHOWN ON THE END OF THE TRUSS INDICATES THE LEFT END ON THE TRUSS ENGINEERED DRAWING. DO NOT REVERSE THE TRUSSES AS SHOWN ON THE TRUSS PLACEMENT PLAN.
  - 7. DIMENSIONS ARE SHOWN TO THE OUTSIDE OF THE STUD.

SIMPSON HANGERS:  
H2.5A (85) TOTAL

| Products     |          |              |       |         |          |
|--------------|----------|--------------|-------|---------|----------|
| PlotID       | Length   | Product      | Plies | Net Qty | Fab Type |
| 2x10's 2-PLY | 36-00-00 | 2x10 SP No.2 | 2     | 4       | FF       |
| 2x10's 2-PLY | 9-00-00  | 2x10 SP No.2 | 2     | 4       | FF       |
| 2x10's 2-PLY | 6-00-00  | 2x10 SP No.2 | 2     | 4       | FF       |

| Truss Connector Total List |         |     |
|----------------------------|---------|-----|
| Manuf                      | Product | Qty |
| Simpson                    | MUS26   | 6   |
| Non-Proprietary            | NAILED  | 21  |
| Simpson                    | THJU26  | 2   |

| Hatch Legend |               |
|--------------|---------------|
|              | HVAC          |
|              | Slope Ceiling |